	Works																							
	completed to	June					July					August				September				October				
	date	26th	1st	8th	15th	22nd	29th	6th	13th	20th	27th	3rd	10th	17th	24th	31st	7th	14th	21st	28th	5th	12th	19th	26th
Chimneys and Pinnacles	100%																						T	1
Parapet Gutters and Verges	90%																						Ī	
Verges	90%																							
Slate Roof Coverings	90%																							
Rooflights	100%																						Ī	
Timber Flat Roof To Trowtes House	75%																							
Timber Flat Roof To Courrt Entrance	50%																							
Concrete Flat Roof To Cells	25%																							
Access And Safety Equipment	0%																							
Rainwater Goods	97%																							
External Walls	97%																							
Windows	95%																							1
Doors	35%																							
Incoming Services	50%																							
Drainage	15%																							
Temporary Roof To Dismantle																								
Scaffold Dismantle																								
Entrance Doors	5%																							1
																							1	1
																							1	1
																							1	1