

TAVISTOCK GUILDHALL GATEWAY PROJECT

QUESTIONS & RESPONSES DURING TENDER PERIOD

Question number	Date added	Question	Response	Responder	Date of Response	Date of posting
Issue 1						
1	21/05/2019	<p><u>Queries regarding quantities clarified as follows:-</u></p> <p>Room LG14 BQ 4a / Page 11: insert quantities</p> <p>Room F42 BQ 6a / Page 10: amend quantity BQ 6c / Page 19; insert quantity</p> <p>BQ 6c / Page 19; amend quantity BQ 6c / Page 19; omit</p> <p>Room F45 BQ 6a / Page 15; insert quantity</p> <p>Rooms S56-58 BQ 7a / Page 12; insert quantity BQ 7c / Page 18; insert quantity</p>	<p>Item A is 4 m2 of floor covering Item B is 5 m of skirting</p> <p>Item C is 2 m2 of ceiling boarding Item A is 3 m2 of ceiling Item B is 4 m of edge treatment Item C is 3 m2 of carpet Item G deleted (insert 0 for quantity)</p> <p>Item A is 74 m2 of floor covering</p> <p>Item L is 2 m2 of bulkhead Item C is 43 m2 of ceiling painting</p>	THA	21-May-19	
2	28/05/2019	<p><u>Query regarding floor lining in new opening between F46/48</u></p> <p>Measured as metal sheet but shown on drawing GA-152 as new engineered board BQ 8 / Page 21; omit</p>	Item H deleted (insert 0 for quantity)	THA	28-May-19	
3	28/05/2019	<p><u>Query regarding spec F21 and source of existing stones</u></p> <p>This refers to the parapet copings which are to be removed and set aside for reuse on BQ 2 / Page 4</p>	<p>Of the 86 copings item B allows for 77 to be removed and set aside for re-use</p> <p>Items G - N are for their reinstatement re-using those items. "from store" refers to storage by contractor in this instance. There is allowance for 9 copings to be disposed of (item C) and replaced with new on page 5 items A & B</p> <p>Please note measurement preamble in Appendix D Item F page 3</p>	GYA	28-May-19	

TAVISTOCK GUILDHALL GATEWAY PROJECT

QUESTIONS & RESPONSES DURING TENDER PERIOD

Question number	Date added	Question	Response	Responder	Date of Response	Date of posting
Issue 2						
4	30/05/2019	<u>Query related to automated opening of GD02 as defined in BQ 2/35/D</u>	GD02 and GD07 require automated opening. Refer to NBS L10 550 and 555. Drawings C390 (GD02) and A459 (GD07) note the need for automated openings. GD 07 is BQ 10/27B	GYA THA	30-May-19	
5	31/05/2019	<u>Query on cupboard doors in F36 & F37</u>	In F36 the cupboard door - 2 has been omitted from drawing C382 In F37 an opening has been infilled to F40 and a new riser door added on C382 BQ 6a re-issued with: Page 3 item D1 added for the infilling in F37 BQ 6b re-issued with: Page 3 items C, D, G,& K modified to omit F36 cupboard - 2 Page 4 item A1 added and items B, C, D & E modified for new riser door	THA	03-Jun-19	
6	04/06/2019	<u>Contractor unable to make contact with specialist copper company Rukki</u> BQ 8/12 E - G	Company has recently retreated from UK operations. GYA have contacted the copper supplier Aurubis (Graeme Bell) and they have advised that Metal Solutions can fabricate / supply the panels in the UK. http://www.metalsolutions.uk.com/aurubis-nordic-copper-roofing-and-cladding.htm Contact Phil Downey - phil@metalsolutions.uk.com - 01204 491800	GYA	07-Jun-19	